

DRIFTSRAPPORT

Månedsrapport Maj 2019

Føllenslev Vandværk

1/2



MÆNGDER

TOTAL INDVUNDET	3176,69 m ³
Indvinding	3176,69 m ³
Boring 2	935,00 m ³
Boring 3	951,24 m ³
TOTAL UDPUMPET	3179,09 m ³
Udpumpning	2047,42 m ³
Udpumpning	1131,67 m ³

ELFORBRUG



ELFORBRUG	
Samlet proces	2304 kWh
Delproces / udpumpning	1491 kWh



NATFORBRUG



FILTRE

Filter 1	21 skyl
Filter 2	6 skyl

DRIFTTIMER



BORINGER	
1	115 timer
2	139 timer
3	139 timer
PUMPER	
1	407 timer
2	403 timer
3	328 timer
4	311 timer
5	304 timer
FILTERMOTOR	
1	4 timer



Blue Control®
BC7000

DRIFTSRAPPORT

Månedsrapport Maj 2019

Føllenslev Vandværk

2/2



NIVEAUER I BORINGER

BORING	HØJEST	LAVEST	SÆNKNING	MÆNGDE
1	-5,30 m	-13,10 m	7,79 m	3176,69 m ³
2	-5,79 m	-8,24 m	2,45 m	935,00 m ³
3	-4,14 m	-6,36 m	2,23 m	951,24 m ³



Blue Control®
BC7000