

# DRIFTSRAPPORT

Månedssrapport Januar 2020

Føllenslev Vandværk

1/2



## MÆNGDER

TOTAL INDVUNDET	6449,28 m <sup>3</sup>
Indvinding	6449,28 m <sup>3</sup>
Boring 2	2471,76 m <sup>3</sup>
Boring 3	2349,90 m <sup>3</sup>
TOTAL UDPUMPET	6335,61 m <sup>3</sup>
Udpumpning	1779,63 m <sup>3</sup>
Udpumpning	4555,98 m <sup>3</sup>

## ELFORBRUG



ELFORBRUG	
Samlet proces	4774 kWh
Delproces / udpumpning	3357 kWh



## NATFORBRUG



## FILTRE

Filter 1	31 skyl
Filter 2	11 skyl

## DRIFTTIMER



BORINGER	
1	257 timer
2	311 timer
3	289 timer
PUMPER	
1	420 timer
2	440 timer
3	728 timer
4	722 timer
5	717 timer
FILTERMOTOR	
1	6 timer



Blue Control®  
BC7000

# DRIFTSRAPPORT

Månedsrapport Januar 2020

Føllenslev Vandværk

2/2



## NIVEAUER I BORINGER

BORING	HØJEST	LAVEST	SÆNKNING	MÆNGDE
1	-5,13 m	-12,52 m	7,39 m	6449,28 m <sup>3</sup>
2	-5,58 m	-7,86 m	2,28 m	2471,76 m <sup>3</sup>
3	-3,93 m	-6,12 m	2,19 m	2349,90 m <sup>3</sup>



Blue Control®  
BC7000